Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120014-3

CONSTRUCTION PROGRESS REPORT FOR MONTH OF October 195 3

her To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

	date when work will commence.				S	TATIN						
STATSPEC	Project Title:		Locat	ion:	-412-141	-						
	Contractor: Allotment No.: 4442-40-001											
	Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953					<u>5</u> 3						
	Authority for construction (identification of instrument authorizing work):											
	PRC setion DD/I - 195-53, Dated 13 April 1953 Brief description of work involved: Construction of New Operations Building, Auxiliary Building, Fences, etc. Percent completed in various branches of work:											
												—1
							Excavation, grading paving		35	Flooring		
							Concrete, cement work	60 %	75	Hardware	90	-
	Structural steel & misc. iro	The second second second	34	Painting, glazing	% 70 %							
	Masonry	90%	95	Plumbing Wantileting	70 % of.	-						
	Carpentry, millwork, Toil.par' Roofing, waterproofing	25 %	24 25	Heating, ventilating Electrical	54 %	-						
	Sheet metal	2) p	+	Electric fixtures	1 %	+ * `						
	Lath, plaster, acoustic	<i>7</i> 6	+	Approach work	易	7						
	Insulation	75	†	Other	1/6	7						
	Aluminum & steel windows Ceramic tile	80%	<u>y</u> 5	Prolim., fence, flag p Aluminum entrances	01. 80%							
	Totals:											
	4	Amount of contract, includin	g addi	tions	and deductions \$	377,985.5	4					
	Ţ	Value of work completed to date				120,762,8	5 121.2					
		Value of materials on site					0 234					
Value of materials in storage					177							
Total value of completed work and materials				124,697.8	-							
				112,228.0	-							
Total of partial payments to 2 November 195 3					0 :							
				T.V.								
	(*)	*		BY								
				(Signatu	re)							

See opposite side for instructions.

Approved For Release 2001/03/02 : CIA-RDP78-04133A000100120014-3

- 1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.
- 2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.
- 3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.